



Over the last two weeks of August the team has:

- Surveyed and pegged the pathway route from Brownlee Close to Wilson Street
- Cleared all the vegetation (mainly gorse) off the route of the pathway
- Cleared grass and soil off pathway route and replaced with broken rock and river gravel, including laying a culvert pipe
- Prepared access-way off Wilson Street for trucks and machinery
- Removed fences along edge of estuary
- Carted in 90 cubic metres of armour rock and placed along estuary edge for 60 metres in front of 16 Wilson Street to create a 3 metre-wide pathway area
- Unloaded and stored all the timber for all the boardwalks and bridges (except handrails)



By the end of this week they will have completed the middle section of the path and construct as much of the northern section as possible before starting the boardwalk

Please remember this is a construction site and follow any health and safety instructions

More information is available on the MDC website:

www.marlborough.govt.nz/ourcommunity/small-townshipsprogramme/havelocktownship-plan

Or contact: Adi James adi.james@marlborough.govt.nz 03 520 7578

