

Project update

20 October 2021

Awatere Valley



Rock armouring at the inlet and outlet of a 900mm culvert at 6.7km



This culvert was installed during emergency work



At 13.3km, an overslip has been cleared



The damaged rock face has been tidied up



Between 7.4km and 7.8km, water tables have been reinstated



At the same location, four new culvert inlets were completed



A blocked and damaged 300mm culvert at 11.8km was replaced with a 450mm culvert



At the same location, the water tables were tidied and reshaped